

Customisable
certificate name.

Your logo
here

Industry body
logo here

Gas Testing and Purging (Non-domestic)

Certificate Number: 160020

To confirm the validity of the gas operative please contact Gas Safe Register on Tel: 0800 408 5500

Registered Business:

Address: Supplementary
148 Upper Richmond Rd, Putney, London
Postcode: SW15 2SW
Tel No: 020 8780 3651

Registration No:

Operative licence No: 654654654
Issued by: James Haworth
Print Name: James Haworth
Position held: Director

Job address:

Name: Mrs Demi Onstration
Address: 1 St. Georges House Vernon Gate
Derby
Derbyshire
Postcode: DE1 1UQ
Tel No: 07821668450

Client details if different:

Name: Tes T Customer
Address: Wareham
Dorset
United Kingdom
Postcode: BH20 4DY
Tel No: 01254238672

Received by (signature):

Name	Model	Serial Number	Location
Cooky McBake	Baker 2000	789456123	Kitchen

Reinforce
your brand
with your
logo.

Add logos for
industry bodies.
With permission of
rights holder.

Colours
configurable
to match your
brand.

Limitless assets. Certificate expands
to accommodate multiple assets.

Configurable Filenames.
Including date, job no
and custom text.

Page in landscape or
portrait orientation.



Strength test details	
State test method – Pneumatic (P) or Hydrostatic (H)	Pneumatic (P)
Installation – New (N), New extension (NE) or Existing (E)	New extension
Have components not suitable for strength testing been removed or isolated from installation as necessary	✓
Calculated strength test pressure (STP) (mbar/bar)	Test: CP16
Test medium – air, nitrogen, water etc.	Test: CP16
Stabilisation period (minutes)	Test: CP16
Strength test duration (STD) (minutes)	Test: CP16
Permitted pressure drop (% STP)	Test: CP16
Calculated pressure drop (mbar/bar)	Test: CP16
Findings	
Actual pressure drop (mbar/bar)	Test: CP16
Strength test Pass or Fail	Pass

Tightness test details	
Gas type - Natural Gas (NG), Liquefied Petroleum Gas (LPG)	Natural Gas
Installation – New (N), New extension (NE) or Existing (E)	New (N)
Could weather/changes in temperature affect test?	✓
Meter type (Diaphragm, Rotary etc.)	Test: CP16
Meter designation (U16, U40, P7 etc.)	Test: CP16
Meter bypass installed?	✓
Installation volume (IV) Gas meter (m3)	66
Installation pipework & fittings (m3)	88
Total IV (m3)	99
Test medium – fuel gas, air	Fuel Gas
Tightness test pressure (TTP) mbar/bar	Test: CP16
Pressure gauge type (water, high SG, electronic etc.)	Test: CP16
MPLR† m3/hr (IGE/UP/1) or MAPD†† mbar (IGE/UP/1A)	Test: CP16
Let-by test period existing installations (minutes)	Test: CP16
Stabilisation period (minutes)	Test: CP16
Tightness test duration (TTD) (minutes)	Test: CP16
Any inadequately ventilated areas to check?	✓
Is barometric pressure correction necessary?	✓
Findings	
Actual pressure drop (if any) mbar	Test: CP16
Actual leak rate m3/hr**	Test: CP16
Have inadequately ventilated areas been checked?	✓
Tightness test Pass or Fail	Pass

Purging procedure details	
Has a risk assessment been carried out?	✓
Has a written procedure for the purge been prepared?	✓
Have "NO SMOKING" signs etc been displayed as necessary?	✓
Have persons in the vicinity of the purge been advised accordingly?	✓
Have all appropriate valves to and from the section of pipe been labelled?	✓
Where Nitrogen gas is being used for an indirect purge, have the gas cylinders been checked/verified for their correct content?	✓
Are suitable fire extinguishers available in case of an incident?	✓
Are two-way radios (intrinsically safe) available?	✓
Are all electrical bonds fitted as necessary?	✓
Calculate purge volume - Gas meter (m3)	Test: CP16
Installation pipework & fittings (m3)	Test: CP16
Total purge volume (m3)	Test: CP16
Is gas detector/oxygen measuring device, as appropriate, intrinsically safe?	✓
Findings	
Carry out purge noting final test criteria readings (O2% or LFL%)	O2%
Purge Pass or Fail	Pass

Indicate work undertaken: Strength test ☒ Tightness test ☐ Purge ☐

DECLARATION OF GAS SAFETY – I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, standards and procedures.

Gas operative's signature	James Haworth
Responsible person's signature	
Date	07/09/2022

Attention: Where additional safety checks have been necessary to ensure the gas system is safe, the responsible person has been informed and has accepted the results. The installation has been left operational.

NOTIFICATION OF UNSAFE GAS INSTALLATION – I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures. However, an unsafe gas installation has been identified, details of which are listed on a separate Warning/Advice Notice.

Gas operative's signature	James Haworth
Responsible person's signature	
Date	07/09/2022

Registered Business:		Registration No:	
Address:	Simplementary 148 Upper Richmond Rd, Putney, London	Operative licence No:	654654654
Postcode:	SW15 2SW	Issued by:	James Haworth
Tel No:	020 8780 3651	Print Name:	James Haworth
		Position held:	Director

Job address:		Client details if different:	
Name:	Mrs Demi Onstration	Name:	Tes T Customer
Address:	1 St. Georges House Vernon Gate Derby Derbyshire	Address:	Wareham Dorset United Kingdom
Postcode:	DE1 1UQ	Postcode:	BH20 4DY
Tel No:	07821668450	Tel No:	01254238672
Received by (signature):	<input type="text"/>		

Make	Model	Serial Number	Location
Chicken Spinner	Spitroast 9000	5987456123	Utility Room

Strength test details

State test method – Pneumatic (P) or Hydrostatic (H)	Pneumatic (P)
Installation – New (N), New extension (NE) or Existing (E)	Existing (E)
Have components not suitable for strength testing been removed or isolated from installation as necessary	✓
Calculated strength test pressure (STP) (mbar/bar)	Test: CP16
Test medium – air, nitrogen, water etc.	Test: CP16
Stabilisation period (minutes)	Test: CP16
Strength test duration (STD) (minutes)	Test: CP16
Permitted pressure drop (% STP)	Test: CP16
Calculated pressure drop (mbar/bar)	Test: CP16

Findings

Actual pressure drop (mbar/bar)	Test: CP16
Strength test Pass or Fail	Pass

Tightness test details

Gas type - Natural Gas (NG), Liquefied Petroleum Gas (LPG)	Natural Gas
Installation – New (N), New extension (NE) or Existing (E)	New (N)
Could weather/changes in temperature affect test?	✓
Meter type (Diaphragm, Rotary etc.)	Test: CP16
Meter designation (U16, U40, P7 etc.)	Test: CP16
Meter bypass installed?	✓
Installation volume (IV) Gas meter (m3)	44
Installation pipework & fittings (m3)	55
Total IV (m3)	77
Test medium – fuel gas, air	Fuel Gas
Tightness test pressure (TTP) mbar/bar	Test: CP16
Pressure gauge type (water, high SG, electronic etc.)	Test: CP16
MPLR† m3/hr (IGE/UP/1) or MAPD†† mbar (IGE/UP/1A)	Test: CP16
Let-by test period existing installations (minutes)	Test: CP16
Stabilisation period (minutes)	Test: CP16
Tightness test duration (TTD) (minutes)	Test: CP16
Any inadequately ventilated areas to check?	✓
Is barometric pressure correction necessary?	✓

Findings

Actual pressure drop (if any) mbar	Test: CP16
Actual leak rate m3/hr**	Test: CP16
Have inadequately ventilated areas been checked?	✓
Tightness test Pass or Fail	Pass

Purging procedure details

Has a risk assessment been carried out?	✓
Has a written procedure for the purge been prepared?	✓
Have "NO SMOKING" signs etc been displayed as necessary?	✓
Have persons in the vicinity of the purge been advised accordingly?	✓
Have all appropriate valves to and from the section of pipe been labelled?	✓
Where Nitrogen gas is being used for an indirect purge, have the gas cylinders been checked/verified for their correct content?	✓
Are suitable fire extinguishers available in case of an incident?	✗
Are two-way radios (intrinsically safe) available?	✓
Are all electrical bonds fitted as necessary?	✓
Calculate purge volume - Gas meter (m3)	Test: CP16
Installation pipework & fittings (m3)	Test: CP16
Total purge volume (m3)	Test: CP16
Is gas detector/oxygen measuring device, as appropriate, intrinsically safe?	✓

Findings

Carry out purge noting final test criteria readings (O2% or LFL%)	O2%
Purge Pass or Fail	Pass

Indicate work undertaken: Strength test ☒ Tightness test ☐ Purge ☐

DECLARATION OF GAS SAFETY – I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, standards and procedures.

Gas operative's signature *James Haworth*

Responsible person's signature

Date 07/09/2022

Attention: Where additional safety checks have been necessary to ensure the gas system is safe, the responsible person has been informed and has accepted the results. The installation has been left operational.

NOTIFICATION OF UNSAFE GAS INSTALLATION – I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures. However, an unsafe gas installation has been identified, details of which are listed on a separate Warning/Advice Notice.

Gas operative's signature *James Haworth*

Responsible person's signature

Date 07/09/2022